BRUHATH BANGALORE MAHANAGARA PALIKE

Yalahanka ELECTRICAL DIVISION

PRE MEASUREMENT BOOK

Name of work :-Annual Maintenance and repairs of street lights in ward no 08 Package Y -08 of Yelahanka Zone.

Name of Contractror of nature of Agency:-M/s Jaicab Electricals

Job Code No:-008-22-000004

Ref no and Date of commencement of work:-:- EE/Ele/YZ//WO/000008 /22-23 Date:01/04/2022

Aggrement No & date:-

Measurement Book No: **Page No:**

Bill NO :- Bill NO :- 13th RA Bill **Bill Period : 01-12-2023 to 31-12-2023 (for 1 months)**

Sl. No.	Description	Unit	Period in Months	Present Measurements		
				Qty	Tender Full Rate	Cost
1	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 36/40 W fluorescent tube light street lighting systems.	Each	1	97	57.12	5540.64
2	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 125 W HPMV light Park lighting systems.	Each	1	140	63.02	8822.80
3	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents for 250W HPSV street light lighting systems.	Each	1	2030	84.95	172448.50
4	Operation and Maintenance of street lighting system including replacement of damaged/failed/fused out components like Lamps, Tubes, Chokes, Ignitors, Capacitors, Switches , wires, Holders, Starters ,and switching ON/OFF of street lights at specified timing and Pole numbering, Preparing ward wise, street wise data bank furnishing maintenance reports ,every day etc, complete so as to ensure efficient burning of street lights detailed in tender documents 400 watts HPSV street light/High Mast lighting systems.	Each	1	80	93.17	7453.60
5	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 24 watt LED park lighting systems.	Each	1	98	73.33	7186.34

Assistant Executive Engineer
BBMP, Bangalore

6	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 65 watt LED street light lighting systems.		Each	1	27	95.61	2581.47
7	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 90 watt LED street light lighting systems.		Each	1	476	114.80	54644.80
8	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 110/120 watt LED streetlight lighting system		Each	1	28	131.29	3676.12
9	Operation and Maintenance of LED Street lighting system including replacement of damaged/failed/fused out compnents like LED drivers MCPCB surge protective device switches, Wires Holders, Staters observing weather proofing technic confirming to IP 65 standards and switching ON/OFF of Street lights at specified timing and pole numbering. Preparing ward wise Street wise Street light data bank furnishing maintenance reports every day etc.., complete so as to ansure efficient burning of Street lights detailed in Tender documents for 150 watt LED street light /High mast lighting system		Each	1	0	155.95	0.00
10	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.Upto 5Mtr street light pole.		Nos	-	0	550.00	0.00
11	Painting of existing street light pole after scrapping the old paint and painted with suitable colour enamel/Silver paint including coping/footing of the pole.8Mtr and above street light pole.		Nos	-	0	770.00	0.00
12	Supply and fixing of 4pole power contactor with NO/NC contacts on existing wood/panel board using necessary bolts, nuts, washers and wiring etc., complete with AC-3 Rating and as per IS-13947.100 to 125Amps		Nos	-	6	7200.00	43200.00
	Pole No	**Address**	**Qty**				
	JE/08/TC. /KKMR/00/117/LED.	KODIGEHALLI MAIN RODE. BBNAGAR BUS STOP OPPOSITE	1				

CFC

Assistant Executive Engineer (E)
BBMP, Bangalore

	JE/08/KMR/00/10/MH	KODIGEHALLI MAIN RODE. NEAR MUTHURAYSWAMI TEMPLE	1					
	JE/08/TC. /KM/00/00/MH	KODIGEHALLI CIRCLE GANESH TEMPLE OPPOSITE	1					
	JE/08/TC.43/SN/160ce/02/SV	KODIGEHALLI SHAKARNAGAR MAIN RODE 16'TH CROSS BANGALORE 01 OFFICE OPPOSITE	1					
	JE/08/SN/6M/24C/TC.14/03/SV	SAHAKARANAGAR 'C'BLOCK '6' MAIN CORNER #1820B	1					
	JE/08/TC/RMR/00/19/LED	SAHAKARNAGAR MAIN RAILWAY PARLER RODE	1					
		Total	6					
13	Supplying and fixing Microprocessor Based Astronomical timer Switch with using necessary bolts, nuts and washers.			Each	-	6	4030.00	24180.00
	Pole No	**Address**	**Qty**					
	JE/08/TC50/SN/11C/04/SV	Sahakarnagara C Block 12th Main	1					
	JE/08/TC25/SN/16C/01/SV	Sahakarnagara D Block 13th Main 10th Cross	1					
	JE/08/TC47/SN/16C/11/SV	Opp Union Bank Sahakarnagara D Block	1					
	JE/08/TC46/DFL/2C/09/SV	Defence Layout	1					
	JE/08/TC117/AL/1M/1C/04/S	1st Cross Dee Enclave	1					
	JE/08/BL/SN/TC87/01/SV	Balaji Layout 8th main	1					
		Total	6					
14	Supplying and fixing miniature circuit breakers on existing MCB distribution boards using necessary fixing materials and 'C' Type curve, indicator ON/OFF, energy cross-3 with Short circuit breaking capacity of 10K and complete wiring as required confirming to IEC 60898. 50-63 Amps SP			Each	-	13	723.00	9399.00
	Pole No	**Address**	**Qty**					
	JE/08/TC/LKMR/0/12/MH	Lottegollahalli Bus Stop	1					
	JE/08/TC61/JN/3M/01/MV	Tata Nagar Park	1					
	JE/08/TC/AL/00/2C/10/MH	Amco Layout 2nd Cross Sri Vishveshwara Swamy Temple	1					
	JE/08/TC/KMR/00/117/L/S	Kodigehalli Main Road Near BB Nagar Bus Stop	1					
	JE/08/TC/RMR/00/16/LED	Railway Parllel Road	1					
	JE/08/TC14/SN/24C/03/SV	Sahakar Nagara 5th Main CQAL Layout	1					
	JE/08/RMR/00/01/LED	Railway Parellel road Tubular Poles	1					
	JE/08/RMR/00/02/LED	Railway Parellel road Tubular Poles	1					
	JE/08/RMR/00/03/LED	Railway Parellel road Tubular Poles	1					
	JE/08/RMR/00/05/LED	Railway Parellel road Tubular Poles	1					

Assistant Executive Engineer (Ele)
BBMP, Bangalore

Assistant Executive Engineer (Ele)
BBMP, Bangalore

	JE/08/RMR/00/06/LED	Railway Parellel road Tubular Poles	1					
	JE/08/RMR/00/07/LED	Railway Parellel road Tubular Poles	1					
	JE/08/RMR/00/09/LED	Railway Parellel road Tubular Poles	1					
	Total		13					
	TOTAL Rs							**262354.27**
	Add GST 18 % = 12%+6% on item no 1-9					-12%	31482.51	230871.76
						18%	41556.92	**272428.67**
	Total Rs item no 10-20							**76779.00**
	Add GST 18 % on item no 10-18 and 20							13820.22
	TOTAL Rs							**363027.89**
	Fine imposed for non burning of street lights For the period of 1/12/2023 to 31/12/2023							2500.00
	As per street light agreement clause 2% will be deducted in monthly maintenance bill against the released scrap material							5448.57
	GRAND TOTAL							**355079.32**

CERTIFICATE

1.This is to certify that the work done is saticefactorily.

2.This is to certify that the bill amount calimed in this bill does not claimed in any of the previous bill.

Junior Engineer(Elec)
Yalahanka Division

Asst.Exe.Engineer(Elec)
Yalahanka Division